COMPLETION REPORT

1. NAME OF WORK : Providing and fixing street name boards in Bagalagunte in Ward No.14, in Dasarahalli Sub Division
2. Sanctioned Estimate No. & Date : EE/DD/AA/47/2016-17, Date:30.12.2016.
   EE/DD/TS/64/2016-17, Date:30.12.2016.
3. Head of account which is chargeable : P-1771
4. Entrustment order No. & DT : EE/PD/DZ/WO/137/16-17, Dated:24.03.2017.
5. Name of Contractor : V. Mohan Kumar
6. a. Time stipulated for completion of work : 30-06-2017.
   b. Delay in execution of work :
7. Measurement recorded in : M.B No: 1683/10-11.
   Page No. 16825 to 16860.
8. Check measurement of the Asst. Exe. Eng. / Exe. Eng., On : M.B No. 1683/10-11.
   Page No.
9. Name of the office / official Incharge of the work :
10. a) Asst. Eng/Junior Eng. : Sri. ಡಿ.ಎಸ್. ಮಂಜುನಾಥ್
    b) Asst. Exe. Engineer : Sri. ರಂಗಸ್ವಾಮಿ

Sanctioned estimate amount	Amount claims as per actually vide as per bills	DIFFERANCE	
		Excess	Savings
10.64	98238/-	—	18762/-

1. Certified that the above work has been completed within the stipulated time noted in the work order.
2. Certified that the contractor has delayed and complete the work for which necessary fine has been recovered.
3. Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER
W14

ASST. EXE. ENGINEER
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಕೆ.ದಾಸರಹಳ್ಳಿ ಉಪ-ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ, ಬಿಬಿಎಂಪಿ
ಬೆಂಗಳೂರು

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Basarahalli Division, Bangalore-57.

Scanned by CamScanner